

Invoice 7108

Bill to: SNOHOMISH COUNTY C/O LYNN GRAY 3000 ROCKEFELLER, M/S 404 EVERETT, WA 98201	Job: 7315050 SNO CO WATERSHED - 200A P 23014 Sofie Rd Monroe, WA 98272
---	---

Invoice #: 7108 Date: 06/19/25 Payment Terms: NET DUE 30 DAYS Customer Code: 4015447	Customer P.O. #:
---	------------------

Remarks: ATTN: AP

Quantity	Description	U/M	Unit Price	Extension
----------	-------------	-----	------------	-----------

SNO CO WATERSHED - 200A PANEL / EV & ELECTRICAL MISC.

Scope of Work:

Coordinate with the site contact at the Sno-Co watershed Monroe site. Investigate current wiring and conduct a site walk. Pick up necessary materials for the project. Start the demolition of the 200-amp service and begin installation. Run conduit for the EV charger and finish conduit to the junction box for the apartment. Pull wire for the EV charger and other installations. Finish the installation of the EV charger and terminate connections. Call the Fire department to commission the 60-amp #6 wire.

Run conduit to required locations for power and lighting. Install two dedicated circuits to the back area of the barn. Install necessary GFCI outlets and other outlets. Continue running conduits for lighting and power in the main area of the barn. Pull wire and set necessary junction boxes. Install devices for lighting and power in the barn. Pound ground rods and wire them to the panel. Terminate the panel and label appropriately. Schedule and conduct a final inspection. Troubleshoot and fix two heaters in the main house. Safe off power and lighting in the main house. Call to commission the Ford EV charger. Dispose of trash and pull feeders out from the pool panel.

Resolution:

The project involved extensive electrical work at the Sno-Co watershed Monroe site, including the installation of a 200A panel, EV charger, and various electrical outlets and lighting. The team coordinated with site personnel, conducted a thorough investigation of existing wiring, and procured necessary materials. The EV charger was successfully installed and commissioned, and power and lighting conduits were run to required locations. The barn received new circuits and outlets, and the main house heaters were troubleshot and repaired. A final inspection was conducted, which passed successfully, ensuring all installations met required standards. The site was cleaned, and all tasks were completed as per the project requirements.

6.00	Matt Snyder - February 14, 202		168.00	1,008.00
8.00	Matt Snyder - February 3, 2025		168.00	1,344.00
1.00	Permit 4530846E		426.72	426.72
8.00	Matt Snyder - February 10, 202		168.00	1,344.00
1.00	Intent, affidavit		80.00	80.00
8.00	Matt Snyder - February 5, 2025		168.00	1,344.00
1.00	Material		596.78	596.78
1.00	Material		178.77	178.77

Continued on next page . . .

Invoice 7108

Bill to: SNOHOMISH COUNTY C/O LYNN GRAY 3000 ROCKEFELLER, M/S 404 EVERETT, WA 98201	Job: 7315050 SNO CO WATERSHED - 200A P 23014 Sofie Rd Monroe, WA 98272
---	---

Invoice #: 7108 Date: 06/19/25 Payment Terms: NET DUE 30 DAYS Customer Code: 4015447	Customer P.O. #:
---	------------------

Remarks: ATTN: AP

Quantity	Description	U/M	Unit Price	Extension
----------	-------------	-----	------------	-----------

Continued from previous page . . .

SNO CO WATERSHED - 200A PANEL / EV & ELECTRICAL MISC.

Scope of Work:

Coordinate with the site contact at the Sno-Co watershed Monroe site. Investigate current wiring and conduct a site walk. Pick up necessary materials for the project. Start the demolition of the 200-amp service and begin installation. Run conduit for the EV charger and finish conduit to the junction box for the apartment. Pull wire for the EV charger and other installations. Finish the installation of the EV charger and terminate connections. Call the Fire department to commission the 60-amp #6 wire.

Run conduit to required locations for power and lighting. Install two dedicated circuits to the back area of the barn. Install necessary GFCI outlets and other outlets. Continue running conduits for lighting and power in the main area of the barn. Pull wire and set necessary junction boxes. Install devices for lighting and power in the barn. Pound ground rods and wire them to the panel. Terminate the panel and label appropriately. Schedule and conduct a final inspection. Troubleshoot and fix two heaters in the main house. Safe off power and lighting in the main house. Call to commission the Ford EV charger. Dispose of trash and pull feeders out from the pool panel.

Resolution:

The project involved extensive electrical work at the Sno-Co watershed Monroe site, including the installation of a 200A panel, EV charger, and various electrical outlets and lighting. The team coordinated with site personnel, conducted a thorough investigation of existing wiring, and procured necessary materials. The EV charger was successfully installed and commissioned, and power and lighting conduits were run to required locations. The barn received new circuits and outlets, and the main house heaters were troubleshoot and repaired. A final inspection was conducted, which passed successfully, ensuring all installations met required standards. The site was cleaned, and all tasks were completed as per the project requirements.

8.00	Matt Snyder - February 4, 2025		168.00	1,344.00
8.00	Matt Snyder - February 6, 2025		168.00	1,344.00
8.00	Matt Snyder - January 31, 2025		168.00	1,344.00
8.00	Matt Snyder - January 30, 2025		168.00	1,344.00
1.00	Material		238.38	238.38
1.00	Material		2,082.30	2,082.30

Continued on next page . . .

**Sequoyah Electric LLC**15135 NE 92nd St
Redmond, WA 98052

(425) 814-6000

Invoice 7108

Bill to: SNOHOMISH COUNTY C/O LYNN GRAY 3000 ROCKEFELLER, M/S 404 EVERETT, WA 98201	Job: 7315050 SNO CO WATERSHED - 200A P 23014 Sofie Rd Monroe, WA 98272
---	---

Invoice #: 7108	Date: 06/19/25	Customer P.O. #:
Payment Terms: NET DUE 30 DAYS		
Customer Code: 4015447		

Remarks: ATTN; AP

Quantity	Description	U/M	Unit Price	Extension
----------	-------------	-----	------------	-----------

Continued from previous page . . .

Subtotal:	14,018.95
Sales Tax:	1,275.72
Total:	15,294.67

Adam Jackson

WC362-CE-4101

Printed on 6/19/2025



Affidavit: 1429452 *Approved Date 6/17/2025*

Intent: 1505931

SEQUOYAH ELECTRIC LLC
15135 NE 92ND ST, REDMOND, WA 98052
Pamela.Maxwell@Sequoyah.com
425-814-6000

UBI	REGISTRATION	WORKERS' COMPENSATION
602 252 591	SEQUOEL977S9	061,981-00

Affidavit Details

Filed by: Maxwell, Pamela
Job work performed: 1/30/2025–2/14/2025
Contract amount: \$15,294.67
Work was performed in the following places:
Cities: Monroe
Counties: Snohomish

Received Date: 6/17/2025

Performed work on the project:

Employees: Yes
Subcontractors: No
Owner/operators owning 30% or more of the company: No
Apprentices: No
Active OMWBE certification existed when this Intent was submitted on 6/17/2025: No

Project Details

Project Name: Watershed
Project Address: 23014 Sofie Rd, Monroe
Project Description: Seq # 7315050. Replace 200A Panel & Misc Electrical
Contract#: 059-16SR
Contract Type: *On-Call
Total Contract Amount: \$1,000.00
Bid Due Date: 1/30/2025
Awarded Date: 1/30/2025
Requirements and Restrictions:
Apprenticeship Utilization: No

Awarding Agency

SNOHOMISH COUNTY
3000 ROCKEFELLER AVE EVERETT, WA - 98037
Lynn Gray, 425-388-3870

Prime Contractor

Prime Intent: 1505931

SEQUOYAH ELECTRIC LLC
425-814-6000

UBI REGISTRATION
602 252 591 SEQUOEL977S9

Journey Level Wages

<i>Trade (County)</i>	<i>Job Classification</i>	<i># of Workers</i>	<i>Hours</i>	<i>Rate</i>	<i>Wage</i>	<i>Fringe</i>
Electricians - Inside (Snohomish)	Journey Level	1	16.00	\$105.30	\$80.94	\$24.36
Electricians - Inside (Snohomish)	Journey Level	1	46.00	\$105.48	\$82.43	\$23.05

Public Notes

- 6/17/2025
7315050