

SNOHOMISH COUNTY COUNCIL
Snohomish County, Washington

MOTION NO. 26-147

AUTHORIZING APPROVAL OF CONSTRUCTION CHANGE ORDER NO. 2 FOR
KAYAK POINT PHASE 2 PLAYGROUND SURFACING

WHEREAS, Purchasing Manager awarded Bid No. PW-25-0495SB to OMA Construction Inc. in the amount of \$3,605,000.00 (plus applicable sales tax) on December 4, 2025, for Kayak Day use Phase 2; and

WHEREAS, Change Order No.1 was approved and executed by Parks and Recreation Director under Executive Order 23-02 in the amount of \$315,413.44 (plus applicable sales tax) for escalating the construction schedule to ensure the public has access to the day use area for recreational activities by July 1, 2026; and

WHEREAS, Snohomish County Parks advertised the project with the playground as a bid alternative to ensure we had the funding to support the construction of the new playground; and

WHEREAS, Snohomish County Parks received very competitive bids to install the playground and have funding to support the change from Engineered Wood Fiber to Synthetic turn to provide a more uniform and ADA compliant surfacing; and

WHEREAS, Change Order No. 2 requests that Snohomish County Council increase the contract by \$369,972.25 (plus applicable sales tax) to change the playground surfacing specified in the contract from engineered wood fiber to synthetic grass surfacing;

NOW, THEREFORE ON MOTION, the County Council approves and authorizes the Snohomish County Executive to sign and execute Change Order No. 2 in the amount of \$369,972.25.00 (plus applicable sales tax).

PASSED this _____ day of _____, 2026

SNOHOMISH COUNTY COUNCIL
Snohomish County, Washington

Council Chair

ATTEST:

Deputy Clerk of the Council