

	<h1>CHANGE ORDER</h1>	CHANGE ORDER NUMBER
		9
		3/5/2025
		Page 1 of 1

<input type="checkbox"/> ORDERED BY ENGINEER UNDER SECTION 1-04.4 OF THE STANDARD SPECIFICATIONS. <input checked="" type="checkbox"/> CHANGE PROPOSED BY CONTRACTOR	PROJECT IDENTIFICATION PROJECT NAME: 36 th Avenue W & 35 th Avenue W, 164 th St SW to SR 99 PROJECT NUMBER: RC1783, RC1784, RR6337, RR6342, UPI 06-0014 Fed Aid #: STBGUL-2585(001)
CONTRACTOR ENDORSEMENT:	CONTRACTOR: Marshbank Construction, Inc.
<div style="display: flex; justify-content: space-between;"> <div>SIGNATURE</div> <div>DATE</div> </div>	ADDRESS: PO Box 97 3304 Old Hartford Rd Lake Stevens, WA 98258
<div style="text-align: center;">TITLE</div>	

In consideration of Section 1-04.4 of the Standard Specifications, make the following revisions to the contract:

Description

This change order adds contract time and compensates the Contractor for added costs attributed to delays caused by the discovery and subsequent management of Class II soils on site.

RC1783, Group 1

Add new item #189 "Class II Soils Delay" in the lump sum amount of \$20,410.00.

Payment

The lump sum contract payment for "Class II Soils Delay" shall be full compensation for added costs incurred by the contractor through the discovery and management of Class II soils.

Contract Time

This Change Order adds 6.5 working days to the Contract Time to fully compensate for delays caused by the initial discovery and management of Class II soils.

ORIGINAL CONTRACT AMOUNT	CURRENT CONTRACT AMOUNT	ESTIMATED NET CHANGE THIS ORDER	ESTIMATED CONTRACT TOTAL AFTER CHANGE
\$9,890,354.21	\$10,629,243.67	\$20,410.00	\$10,649,653.67
OTHER APPROVAL RECOMMENDED		OTHER APPROVAL RECOMMENDED	
SIGNATURE / REPRESENTING		ALDERWOOD WATER & WASTEWATER DISTRICT	
DATE		DATE	
APPROVAL RECOMMENDED		APPROVED	
CONSTRUCTION MANAGER		ENGINEERING SERVICES DIRECTOR	
DATE		DATE	



CHANGE ORDER NUMBER

3/5/2025

Page 1 of 1

PROJECT NUMBER: RC1783, RC1784, RR6337, RR6342

FED AID NUMBER: STBGUL-2585(001)

ITEM NO.	GROUP NO.	Item Description	UNIT MEAS.	UNIT PRICE	EST. QUANTITY	EST. CHANGE
189	1	Class II Soils Delay	LS	\$20,410.00	1.00	\$20,410.00
		Group 1 subtotal:				\$20,410.00
TOTAL						\$20,410.00