

CHANGE ORDER

<input checked="" type="checkbox"/> ORDERED BY ENGINEER UNDER SECTION 1-04.4 OF THE STANDARD SPECIFICATIONS. <input type="checkbox"/> CHANGE PROPOSED BY CONTRACTOR	<p style="text-align: center;">PROJECT IDENTIFICATION</p> PROJECT NAME: 36 th Avenue W & 35 th Avenue W, 164 th St SW to SR 99 PROJECT NUMBER: RC1783, RC1784, RR6337, RR6342, UPI 06-0014 Fed Aid #: STBGUL-2585(001)
CONTRACTOR ENDORSEMENT: <div style="display: flex; justify-content: space-between;"> <div style="width: 45%; text-align: center;"><i>SIGNATURE</i></div> <div style="width: 45%; text-align: center;"><i>DATE</i></div> </div> <hr/> <div style="display: flex; justify-content: center;"><i>TITLE</i></div>	CONTRACTOR: Marshbank Construction, Inc. ADDRESS: PO Box 97 3304 Old Hartford Rd Lake Stevens, WA 98258

In consideration of Section 1-04.4 of the Standard Specification, make the following revisions to the contract:

Description

This change order compensates the contractor for performing roadway excavation including haul in accordance with revised cross-sectional end-area quantity calculations.

RC1783, Group 1

Delete bid item #7 "Roadway Excavation Incl. Haul" in the amount of 3,350 cubic yards.
 Add new item #179 "Roadway Excavation Incl. Haul – Revised Quantity" in the amount of 2,975 cubic yards.

RC1784, Group 2

Delete bid item #7 "Roadway Excavation Incl. Haul" in the amount of 6,040 cubic yards.
 Add new item #179 "Roadway Excavation Incl. Haul – Revised Quantity" in the amount of 2,921 cubic yards.

Measurement

Measurement for "Roadway Excavation Incl. Haul – Revised Quantity" shall be per cubic yard in accordance with Section 2-03.4 of the Special Provisions and Standard Specifications.

ORIGINAL CONTRACT AMOUNT	CURRENT CONTRACT AMOUNT	ESTIMATED NET CHANGE THIS ORDER	ESTIMATED CONTRACT TOTAL AFTER CHANGE
\$9,890,354.21	\$10,207,104.21	\$(57,216.00)	\$10,149,888.21
OTHER APPROVAL RECOMMENDED		OTHER APPROVAL RECOMMENDED	
<i>SIGNATURE / REPRESENTING</i> <i>DATE</i>		<i>SIGNATURE / REPRESENTING</i> <i>DATE</i>	
APPROVAL RECOMMENDED		APPROVED	
<i>CONSTRUCTION MANAGER</i> <i>DATE</i>		<i>ENGINEERING SERVICES DIRECTOR</i> <i>DATE</i>	

CHANGE ORDER

Payment

Payment for "Roadway Excavation Incl. Haul – Revised Quantity" will be made at mutually agreed price of \$54.00 per cubic yard.

Contract Time

No workdays will be deducted from the Contract Time with this change order. Upon evaluation of the project schedule, a reduction of working days may be considered for a future change order.

