



Snohomish County Council

Legislation Text

File #: 2022-1120, Version: 1

Executive/Council Action Form (ECAF)

Motion 22-458, authorizing approval of Construction Change Order No. 6 for Meadowdale Beach Park and Estuary Restoration Project

DEPARTMENT: Conservation & Natural Resources

ORIGINATOR: Rachel Dotson

EXECUTIVE RECOMMENDATION: Lacey Harper (10/20/22)

PURPOSE: Approve Change Order No. 6

BACKGROUND: Change Order No. 6 in the amount of \$373,222.60 (\$337,758.01 plus 10.5% sales tax) and an additional forty-four (44) calendar days to the contract completion date and incorporates work as described in Change Order Proposal No. 14 which includes work to mitigate impacted soil and groundwater, Change Order Proposal No. 15 which includes work for buried obstructions found within the railroad embankment, Change Order No. 16 which includes additional support needed to assist in BNSF's installation of 2 bridges, Change order No. 17 which includes painting of the 2 bridges.

FISCAL IMPLICATIONS:

EXPEND: FUND, AGY, ORG, ACTY, OBJ, AU	CURRENT YR	2ND YR	1ST 6 YRS
309-51094621346599 - Grant Portion	\$281,148.30		
309-51094621366599 - Bond/Other Portion	\$31,739.52		
TOTAL	\$373,222.60		

REVENUE: FUND, AGY, ORG, REV, SOURCE	CURRENT YR	2ND YR	1ST 6 YRS
TOTAL			

DEPARTMENT FISCAL IMPACT NOTES: Funding available within current budget.

CONTRACT INFORMATION:

ORIGINAL	0	CONTRACT#	PW-002-21SB	AMOUNT	\$7,519,427.90
AMENDMENT	1	CONTRACT#	PW-002-21SB	AMOUNT	\$113,905.87
AMENDMENT	2	CONTRACT#	PW-002-21SB	AMOUNT	\$177,442.78
AMENDMENT	3	CONTRACT#	PW-002-21SB	AMOUNT	\$53,159.61
AMENDMENT	4	CONTRACT#	PW-002-21SB	AMOUNT	\$0.00 (Time Only)
AMENDMENT	5	CONTRACT#	PW-002-21SB	AMOUNT	\$283,156.40
AMENDMENT	6	CONTRACT#	PW-002-21SB	AMOUNT	\$373,222.60

Contract Period

ORIGINAL	START	06/15/2021	END	07/20/2022
AMENDMENT	START	10/19/2022	END	04/03/2023

OTHER DEPARTMENTAL REVIEW/COMMENTS: Reviewed/approved by Risk Management (Sheila Barker 10/21/22) and Finance (Brian Haseleu 10/20/22)