SNOHOMISH COUNTY DEPARTMENT OF PUBLIC WORKS	CHANGE ORDER	CHANGE ORDER NUMBER
		7
		6/17/2022
		Page 1 of 1

☐ORDERED BY ENGINEER UNDER SECTION 1-04.4 OF THE STANDARD SPECIFICATIONS. ☒CHANGE PROPOSED BY CONTRACTOR.	**PROJECT IDENTIFICATION** **PROJECT NAME:** Index-Galena Road Flood Repair, MP 6.4-6.9 **PROJECT NUMBER:** RC 1532, RC 1774, RR6322, ER-0701(063)
CONTRACTOR ENDORSEMENT: Dennis Diteman Digitally signed by Dennis Diteman DN: C=US, E=dennisd@goodfellowbros.com, O=Goodfellow Bros, OU=Project Manager, CN=Dennis Diteman Date: 2022.07.11 14:51:40-07'00' *SIGNATURE* *DATE* Project Manager *PRINT NAME* *TITLE*	**CONTRACTOR:** Goodfellow Bros., LLC **ADDRESS:** PO Box 598 Wenatchee, WA 98807

All work, materials, and measurements to be in accordance with the provisions of the Standard Specifications and Special Provisions for the type of construction involved.

In consideration of Standard Specifications Section 1-04.4, make the following revisions to the Contract:

Description of Work
This change order provides additional Contractor compensation for drilled shafts installed in existing bedrock with compressive strength greater than that indicated in the Contract Provisions.

Group 1, RC1532
Add New Bid Item 183 - “Rock Excavation for Shaft Equitable Adjustment”, in the amount of 0.75 L.S.

Group 2, RC1774
Add New Bid Item 183 - “Rock Excavation for Shaft Equitable Adjustment”, in the amount of 0.25 L.S.

Measurement and Payment
Payment for this work will be by equitable adjustment under the new lump sum Item:

Bid Item 183 - “Rock Excavation for Shaft Equitable Adjustment”, shall be paid at the agreed lump sum price of $26,250.00.

Contract Time
This change order has no effect on Contract Time.

Condition of Award
This change order does not affect the Condition of Award.

ORIGINAL CONTRACT AMOUNT	*CURRENT CONTRACT AMOUNT*	*ESTIMATED NET CHANGE THIS ORDER*	*ESTIMATED CONTRACT TOTAL AFTER CHANGE*
$18,105,074.00	**$18,240,880.44**	**$26,250.00**	**$18,267,130.44**

OTHER APPROVAL RECOMMENDED	**OTHER APPROVAL RECOMMENDED**
SIGNATURE / REPRESENTING *DATE*	*SIGNATURE / REPRESENTING* *DATE*
APPROVAL RECOMMENDED Larmore, Brian Digitally signed by Larmore, Brian Date: 2022.07.12 15:47:36 -07'00'	**APPROVED** Fahning, Janice Digitally signed by Fahning, Janice Date: 2022.07.12 16:14:00 -07'00'
CONSTRUCTION MANAGER *DATE*	*ENGINEERING SERVICES DIRECTOR* *DATE*

<$100,000