SNOHOMISH COUNTY DEPARTMENT OF PUBLIC WORKS	CHANGE ORDER	CHANGE ORDER NUMBER
		8
		6/17/2022
		Page 1 of 1

☐ORDERED BY ENGINEER UNDER SECTION 1-04.4 OF THE STANDARD SPECIFICATIONS. ☒CHANGE PROPOSED BY CONTRACTOR.	**PROJECT IDENTIFICATION** **PROJECT NAME:** Index-Galena Road Flood Repair, MP 6.4-6.9 **PROJECT NUMBER:** RC 1532, RC 1774, RR6322, ER-0701(063)
CONTRACTOR ENDORSEMENT: Dennis Diteman Digitally signed by Dennis Diteman DN: C=US, E=dennisd@goodfellowbros.com, O=Goodfellow Bros, OU=Project Manager, CN=Dennis Diteman Date: 2022.07.11 14:51:01-07'00' *SIGNATURE* *DATE* Project Manager *PRINT NAME* *TITLE*	**CONTRACTOR:** Goodfellow Bros., LLC **ADDRESS:** PO Box 598 Wenatchee, WA 98807

All work, materials, and measurements to be in accordance with the provisions of the Standard Specifications and Special Provisions for the type of construction involved.

In consideration of Standard Specifications Section 1-04.4, make the following revisions to the Contract:

Description of Work
This Change Order compensates the Contractor for a negotiated portion of the costs to replace temporary casing that was stuck and unable to be retrieved during the drilled shaft construction at Pier 2 - left shaft.

Group 1, RC1532
Add New Bid Item 184 - “Shaft Temporary Casing Reimbursement”, in the amount of 0.75 L.S.

Group 2, RC1774
Add New Bid Item 184 - “Shaft Temporary Casing Reimbursement”, in the amount of 0.25 L.S.

Measurement and Payment
Payment for this work will be by equitable adjustment under the new lump sum Item:

Bid Item 184 - “Shaft Temporary Casing Reimbursement”, shall be paid at the agreed lump sum price of $105,000.00

This shall be full pay for all labor, equipment, materials, and associated costs necessary to perform the Work.

Contract Time
This change order has no effect on Contract Time.

Condition of Award
This change order does not affect the Condition of Award.

ORIGINAL CONTRACT AMOUNT	*CURRENT CONTRACT AMOUNT*	*ESTIMATED NET CHANGE THIS ORDER*	*ESTIMATED CONTRACT TOTAL AFTER CHANGE*
$18,105,074.00	**$18,267,130.44**	**$105,000.00**	**$18,372,130.44**

APPROVAL RECOMMENDED Larmore, Brian Digitally signed by Larmore, Brian Date: 2022.07.12 15:48:22 -07'00' *CONSTRUCTION MANAGER* *DATE*	**OTHER APPROVAL RECOMMENDED** *SIGNATURE / REPRESENTING* *DATE*
APPROVAL RECOMMENDED Fahning, Janice Digitally signed by Fahning, Janice Date: 2022.07.12 16:14:53 -07'00' *ENGINEERING SERVICES DIRECTOR* *DATE*	**APPROVED** Douglas W McCormick Digitally signed by Douglas W McCormick Date: 2022.07.12 16:28:07 -07'00' *PUBLIC WORKS DIRECTOR OR COUNTY ENGINEER* *DATE*

$100,000-$200,000